

Rajasthan						
Status of Public Private Partnership (PPPs) Projects in Infrastructure (As on March 31- 2011) – Projects under Planning / Pipeline						
S. No	Project Name	Department /Agency	Estimated Cost (Rs. In crores)	Structure BOOT/BOT	Likely date of Award	Remarks If Any
1	2	3	4	5	6	7
(A)	Road Sector					
	(a) PPP-State High ways					
1.	Bhilwara to Bundi via Mandal Garh (SH- 29)	PWD	111.00	DBFOT	-	No RFP received on Due date. Hence proposed to develop on BOT (Annuity) through RSRDC.
2.	Suket to Bhawani –Mandi via Ramganj Mandi (SH - 9A & 19)	PWD	96.00	DBFOT		Most of the section of road section developed in other schemes.
3.	Bharatpur to Sawai Madhopur via Gangapurcity (SH-1A)	PWD	350.00	DBFOT	-	(1) No RfP received on Due date. Further RFQ Re-Invited on 11.10.2010 and received. (2) Approval keeps pending due road section from Swai-Madhapur to Bara under consideration for declaration of NH.
4.	Jaipur to Nagaur via Jobner (SH-2 & 7)	PWD	342.00	DBFOT	Aug, 2013	RfP for sale started from 31.03.11 to 20.05.11 and RfP due date (BDD) 26.05.11
5.	Dausa Chaksu Dudu (SH-2)	PWD	165.00	DBFOT	-	No RFP received on Due date. Hence proposal under consideration with GoR to Develop road section in other scheme.
6.	Dudu Sambhar (SH-2)	PWD	40.00	DBFOT	-	No RFP received on Due date. Hence proposal under consideration with GoR

						to Develop road section in other scheme.
7.	Kotputali to Kuchaman and Daulatpura via Neem-Ka-Thana (SH-37B &7)	PWD	357.75	DBFOT	Oct, 2013	RFQ Re-Invited due to change in TPC.RFQ received on 07.04.11 & Evaluation is under process.
8.	Rawatsar-Nohar-Bhadra upto Haryana Border (Km. 30/400 to Km. 148/00) (GREF-Road)	PWD	291.56	DBFOT	Oct,2013	RFQ received on 09.02.11. Evaluation completed and approval under process.
9.	Baitu-Sindari	PWD	16.64	BOT	April, 2012	NIT floated and to be received on 15/6/11
10.	Pathena-Khedli-Nagar-Pahari-upto Distt Border	PWD	34.00	BOT	May, 2012	NIT floated and to be received on 15/6/11
11.	NH-11 Halena-Nadwai-Kumher-Sonkh upto Border	PWD	42.25	BOT	May, 2012	NIT floated and to be received on 15/6/11
12.	Dungargarh-Kalu-Loonkarsar	PWD	39.79	BOT	Aug-12	NIT Floated and to be received on 15/6/11
13.	Rohat-Jalore	PWD	80.55	BOT	Sept., 2012	NIT floated and to be received on 15/6/11
14.	Jalore-Ramsingh-Revdar	PWD	91.60	BOT	Sept., 2012	NIT floated and to be received on 15/6/11
15.	Stamau-Gengdhar-Dug-Agar	PWD	32.24	BOT	Aug., 2012	NIT floated and to be received on 15/6/11
16.	Sanchore-Makhupura State Border	PWD	15.70	BOT	Jan., 2012	NIT floated and to be received on 15/6/11
17.	Chirawa-Singhana-Pacheri upto Haryana Border	PWD	26.07	BOT	May, 2012	NIT floated and to be received on 15/6/11
18.	Fatehpur-Jhunjhunu-Malsisar-Rajgarh Road	PWD	26.86	BOT	May, 2012	NIT floated and to be received on 15/6/11
19.	Kota-Jharel-ke-Balaji-via Tather-Sultanpur Ganesh Ganj Itawa	PWD	63.04	BOT	June, 2012	NIT floated and to be received on 15/6/11
20.	Bali-Sewaro-Pinwara	PWD	28.32	BOT	Aug., 2012	NIT floated and to be received on 15/6/11
21.	Laxmangarh-Salasar	PWD	17.38	BOT	Jan., 2012	NIT floated and to be received on 15/6/11

22.	Sri-Ganganagar-Padampur-Raisinghnagar-Anupgarh	PWD	23.45	BOT	May, 2012	NIT floated and to be received on 15/6/11
23.	Salumbar-Banswara	PWD	55.08	BOT	Sept., 2012	NIT floated and to be received on 15/6/11
24.	Gotan-Pundulu-Borunda-Ransigaon-Sojat	RSRDC	167.45	BOT	-	-
25.	Banswara-Ratlam (Upto M.P.Border)	RSRDC	117.03	BOT	-	-
26.	Mangalwar Nimbahera	RSRDC	86.73	BOT - Annuity	-	Tenders pending for approval of loan from HUDCO.
27.	Alwar (94.300)-Deeg-Bharatpur (2.700)	RSRDC	135.69	BOT – Annuity	-	Tenders pending for approval of loan.
28.	Jahajpur-Mandalgarh	RSRDC	197.37	BOT		Tenders kept pending for approval of loan.
29.	Bhilwara - Ladpura	RSRDC	75.18	BOT		Tenders kept pending for approval of loan
30.	Rishabhdeo - Salumber	RSRDC	90.00	BOT - Annuity		DPR under preparation.
31.	Bharatpur – Roopwas - Dholpur & Keria Mod-Bokoli Mod -Fetehpur Sikri	RSRDC	209.00	BOT - Annuity		(Excluding portion of UP) Tenders kept pending till A & F and loan sanction issued, which are under process.
32.	Dungarpur - Banswara	RSRDC	165.00	BOT - Annuity		Tenders kept pending till A & F and loan sanction issued, which are under process.
33.	Dhabadeh - Ramaganj mandi	RSRDC	69.63	BOT Annuity		To be taken up after completion of ROB
34.	Khushkhera to Kasola Chowk	RIDCOR	34.50	BOT	9 Months	-
35.	Kapren to Mangrol	RIDCOR	121.69	BOT	18 Months	Part DPR completed. Revalidation is in process.
36.	Jhalawar to Ujjain (upto Raj. Border)	RIDCOR	75.88	BOT	12 Months	DPR completed. Revalidation is in process.
	Sub Total (a)		3891.43			

	(b) PPP- National Highways					
1.	Suratgarh- Sri Ganganagar (NH-15)	PWD	224.03	DBFOT	Dec, 2013	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process. PPPAC/DEA proposal submitted to Gol, MoRTH for approval.
2.	Nagaur-Jodhpur(NH- 65)	PWD	443.53	DBFOT	Dec., 2013	Technical Consultant has been appointed. Process of Request for Qualification (Re-RFQ) is under process.
3.	Sikar-Bikaner (NH-11)	PWD	621.00	DBFOT	July, 2014	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process.
4.	Bikaner-Suratgarh (NH-15)	PWD	501.08	DBFOT	May, 2014	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process. PPP AC/DEA proposal submitted to Gol, MoRTH for approval.
5.	Fatehpur- Nagur (NH-65)	PWD	428.00	DBFOT	-	Consultant and Project Director have reported that the project is unviable. Proposal has been requested to consider the project under BOT (Annuity).
6.	Ajmer-Nagaur (NH- 89)	PWD	377.15	DBFOT	Dec., 2013	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process. PPPAC/DEA proposal submitted to Gol, MoRTH for approval.
7.	Naguar- Bikaner (NH- 89)	PWD	343.15	DBFOT	June, 2014	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process.
8.	Chittorgarh - Neemuch (MP Boarder) (38 KM) and Nimbahera - Pratapgarh (80 KM) (NH- 79 & 113)	PWD	511.21	DBFOT	May, 2014	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process. PPPAC/DEA proposal submitted to Gol, MoRTH for

						approval.
9.	Tonk - Swaimadhopur (NH- 116)	PWD	198.00	DBFOT	-	Consultant and Project Director have reported that the project is unviable. MoRTH has been requested to consider the project under BOT (Annuity).
10.	Jodhpur- Pali (NH-65)	PWD	356.00	DBFOT	Feb., 2014	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process.
11.	Gomti ka Choraha – Udaipur (NH-8)	PWD	905.00	DBFOT	Aug., 2015	Technical Consultant has been appointed. Request for Qualification (Re-RFQ) is under process.
	Sub Total (b)		4908.15			
	(c) Others Roads					
1.	Ring Road around Jaipur City	JDA	890.00	DBFOT	16.05.2011	Bidding under process
	Sub Total (c)		890.00			
	Sub – Total (A)		9689.58			
(B)	Urban Infrastructure					
1..	Exhibition cum Convention Centre at Sitapura Industrial Area , Jaipur	RIICO	216.65	BOT	-	Consequent upon the RfQ for the project, eligible applicants have been short listed. Transaction advisor has been appointed for project development.
2.	International Convention Center, Pratap Nagar, Jaipur	RHB	1026.00	DBFOT	-	Eoi was released in Oct., 2010 and technical bids have also been received; only one offer received which is under approval.
3.	Jalore Area Development Program – Drinking Water Supply & Sanitation Project	PHED	962.00	-	-	Implementation structure is under approval.

4.	Convention Centre, Kota	UIT, Kota	81.46	BOT	-	Under bidding.
5.	Ram Lila Maidan Parking Project, Jaipur	JMC	25.00	BOT	-	Under bidding.
6.	Jaipur Metro Rail Project	Jaipur Metro Rail Corporation (JMRC)	10000.00	-	-	Sanctioned under IIPDF scheme of Government of India for project development. Applications have been invited through RfQ. Stage-II of this project for development of Corridor (Ambabari – Sitapura and Chandpole – Badi Chaupar), acquisition of all rolling stock and operation and maintenance of the entire metro rail system are proposed on PPP mode.
	Sub - Total (B)		12311.11			
(C)	Water Sector					
1.	Tonk Uniyara Water Supply Project	PHED	385.00	BOT (annuity)	-	Eligible applicants have been short listed. RfP and draft concession being finalized.
2.	Water Supply & Sewerage System for Udaipur town	PHED	1000.00	BOT	-	Technical consultant has been appointed.
3.	Water Supply & Sewerage System for Ajmer and Pushkar	PHED	800.00	BOT	-	Technical consultant has been appointed.
4.	Rehabilitation & O&M of Raw Water Pumping Stations for Jaisamand	PHED	9.00	BOT	-	-
	Sub – Total (C)		2194.00			
(D)	Power Sector					
1.	400 kV D/C Babai -Jaipur (North) (Twin Moose) line along with 400/220 kV GSS at	RRVPN Ltd.	221.80	BOOM	2013-14	Notice inviting Bid published on 31.3.11 and Pre- Bid conference held on 16.5.11.

	Jaipur (North)					
2.	400 kV D/C Jodhpur (New)- Udaipur (Twin Moose) Line along with 400/220 kV GSS at Udaipur	RRVPN Ltd.	379.53	BOOM	2013-14	RERC has directed to take-up this line after firm up of Banswara Thermal Power Project. Request has been made to the RERC to allow the bid process and same is awaited.
3.	400 kV Bikaner – Sikar D/C line (Twin Moose) – 210 Km	RRVPN Ltd.	219.58	BOOM	2013-14	Being structured as per the guidelines based on VGF.
4.	400 kV AKAL – Jodhpur (New) D/C line (Quad Moose) -240 Km	RRVPN Ltd.	512.27	BOOM	2013-14	Being structured as per the guidelines based on VGF
	Sub –Total (D)		1333.18			
(E)	Social Sector					
1.	New Senior Secondary Schools project – Five schools per district; 165 schools in total	Education	600.00	BOT	-	Sanctioned under IIPDF scheme of Government of India for project development. Consequent upon the RfQ for 50 schools, eligible applicants have been short listed.
2.	Computed Tomography (CT) Scan facilities	M & H Deptt.	-	-	-	RfQ under preparation.
3.	Manas Arogya Heart - Care Hospital & Research Institute in Jaipur	M & H Deptt.	50.00	O & M	-	Financial bids have been received, which are under examination.
	Sub - Total (E)		650.00			
	Grand Total		26177.87			